

1 BILL NO. S-83-06-13

2 SPECIAL ORDINANCE NO. S-117-83

3 AN ORDINANCE approved Change Order
4 No. 3, Res. #325-80, Spy Run Study
5 Area, C-180599-07, Elkridge Addition,
6 with Butler & Butler Inc., in connec-
7 tion with the Board of Public Works.


8 NOW, THEREFORE, BE IT ORDAINED BY THE COMMON COUNCIL
9 OF THE CITY OF FORT WAYNE, INDIANA:

10 SECTION 1. That Change Order No. 3, Res. #325-80, ELk-
11 ridge Addition, Spy Run Area, C-180599-07, with Butler & Butler,
12 Inc., in connection with the Board of Public Works for:


13 Change Order #3, Spy Run Study Area C-180599-07,
14 Res. 325-80, "Elkridge Addition", needs an ex-
15 tension of time because there was a major change
16 in the original design. All such changes were
17 detailed and justified in the previously ap-
18 proved change order No. 2. Awaiting such de-
19 sign change approvals from different State and
20 Federal agencies for such changes, delayed the
21 project. All major work is already completed.
22 However, some of the work such as restoration
23 and landscaping could not be completed due to
24 weather. We feel an extension of time until
25 June 30, 1983, should be sufficient to com-
26 plete this project.

27 This involves no money and all as more particularly set forth in
28 the specifications, and which is on file with the Office of the
29 Board of Public Works, and is by reference incorporated herein,
30 made a part hereof and is hereby in all things ratified, confirmed
31 and approved.

32 SECTION 2. That this Ordinance shall be in full force
and effect from and after its passage and any and all necessary
approval by the Mayor.

33 
Councilmember

34 APPROVED AS TO FORM
35 AND LEGALITY

36 
Bruce O. Boxberger, City Attorney

CHANGE ORDER.

Change Order No. 3
Project No. C-180599-07
Name of Project: "Elkridge Addition"

Resolution No. 325-80
Board Order No. 16-80
Date: 5/4/83

To: Butler & Butler, Inc.
(Contractor)

73-41-35
5/15/83

Gentlemen:

You are hereby requested to comply with the following changes from the contract plans and specifications:

Item No.	Quantity	Description of Change	Unit Price	Change in Contract Price	
		Description		Decrease	Increase
		Extension of Time to 30 June 1983			
Total Decrease					
Total Increase					
Net (Decrease)(Increase)			Contract Price		

The sum of \$ N/A is hereby (added to)(deducted from) the total contract price and the final contract price shall be adjusted as follows:

Original Contract Price	\$ <u>196,160.00</u>
Current Contract Price Adjusted by Previous Change Order	\$ <u>175,220.50</u>
New Contract Price including this Change Order	\$ <u>175,220.50</u>

The time provided for completion in the contract for this project is ~~unchanged~~ (increased) ~~by~~ by 186 calendar days due to this Change Order. The date for completion of all work shall be June 30, 1983. Furthermore, this document shall become an amendment to the contract and all provisions of the contract shall apply hereto.

Recommended by: Chuan Embury Chief Engineer Date 5/4/83
Accepted by: Butler & Butler, Inc. Contractor Date 5-4-1983
Approved by: Philip A. Bley City Engineer Date 5/16/83
Approved by: Butler & Butler, Inc. Owner Date 5-18-83
Richard R. Collins
Bruce R. Collins
Attested by: Andrew E. Kennedy Clerk Date 5-18-83

Change Order No. 3

Resolution No. 325-80

Board Order No. 16-80

REQUEST AND JUSTIFICATION FOR CHANGE

1. Necessity for change: _____

SEE ATTACHED

2. Will proposed change alter size of the project? Yes _____ No X

If yes, explain

3. Affect on operation and maintenance cost of this project:

The extension of time should not have any effect on the operation and/or maintenance cost of this project.

Gregory J. Merrill 2-4-83

JUSTIFICATION FOR CHANGE ORDER NO. 3
Spy Run Study Area C-180599-07 - B.O. 16-80
Resolution 325-80 "Elkridge Addition"

Butler & Butler, Contractor

The extension of time became necessary as there was a major change in the original design. All such changes were detailed and justified in the previously approved change order No. 2.

Awaiting such design change approvals from different State and Federal agencies for such changes, delayed the project.

All major work is already completed. However, some of the work such as restoration and landscaping could not be completed due to weather. We feel an extension of time until 30 June 1983 should be sufficient to complete the project.

Read the first time in full and on motion by Scruggs, seconded by Dea Junta, and duly adopted, read the second time by title and referred to the Committee City Utilities (and the City Plan Commission for recommendation) and Public Hearing to be held after due legal notice, at the Council Chambers, City-County Building, Fort Wayne, Indiana, on _____, 19____, at _____ o'clock ____ M., E.S.T.

DATE: 6-14-83

Sandra E. Kennedy
CITY CLERK

Read the third time in full and on motion by Scruggs, seconded by Dea Junta, and duly adopted, placed on its passage. PASSED (~~LOST~~) by the following vote:

	<u>AYES</u>	<u>NAYS</u>	<u>ABSTAINED</u>	<u>ABSENT</u>	<u>TO-WIT:</u>
<u>TOTAL VOTES</u>	<u>9</u>	_____	_____	_____	_____
<u>BRADBURY</u>	<u>✓</u>	_____	_____	_____	_____
<u>BURNS</u>	<u>✓</u>	_____	_____	_____	_____
<u>EISBART</u>	<u>✓</u>	_____	_____	_____	_____
<u>GiaQUINTA</u>	<u>✓</u>	_____	_____	_____	_____
<u>SCHMIDT</u>	<u>✓</u>	_____	_____	_____	_____
<u>SCHOMBURG</u>	<u>✓</u>	_____	_____	_____	_____
<u>SCRUGGS</u>	<u>✓</u>	_____	_____	_____	_____
<u>STIER</u>	<u>✓</u>	_____	_____	_____	_____
<u>TALARICO</u>	<u>✓</u>	_____	_____	_____	_____

DATE: 6-28-83

Sandra E. Kennedy
- CITY CLERK

Passed and adopted by the Common Council of the City of Fort Wayne, Indiana, as (~~ZONING MAP~~) (~~GENERAL~~) (~~ANNEXATION~~) (~~SPECIAL~~)

(~~APPROPRIATION~~) ORDINANCE (~~RESOLUTION~~) NO. S-117-83

on the 28th day of June, 19 83.

ATTEST:

(SEAL)

Sandra E. Kennedy
CITY CLERK

Ray A. E. York
PRESIDING OFFICER

Presented by me to the Mayor of the City of Fort Wayne, Indiana, on the 29th day of June, 19 83, at the hour of 11:30 o'clock A M., E.S.T.

Sandra E. Kennedy
CITY CLERK

Approved and signed by me this 30th day of June, 19 83, at the hour of 4 o'clock P M., E.S.T.

Win Moses, Jr.
WIN MOSES, JR. - MAYOR

BILL NO. S-83-06-13

REPORT OF THE COMMITTEE ON CITY UTILITIES

WE, YOUR COMMITTEE ON City Utilities TO WHOM WAS REFERRED AN
ORDINANCE approved Change Order No. 3, Res. #325-80, Spy Run Study
Area, C-180599-07, Elkridge Addition, with Butler & Butler Inc., in
connection with the Board of Public Works

HAVE HAD SAID ORDINANCE UNDER CONSIDERATION AND BEG LEAVE TO REPORT
BACK TO THE COMMON COUNCIL THAT SAID ORDINANCE DO PASS.

VICTURE L. SCRUGGS, CHAIRMAN

SAMUEL J. TALARICO, VICE CHAIRMAN

DONALD J. SCHMIDT

MARK E. GIAQUINTA

PAUL M. BURNS

Victure Scruggs

Samuel J. Talarico

Donald J. Schmidt

Mark E. Giaquinta

Paul M. Burns

Car carried in 6-28-83

Sandra E. Kennedy

TITLE OF ORDINANCE Change Order #3, Res. 325-80, Elkridge Addn., Spy Run Area
C-180599-07

DEPARTMENT REQUESTING ORDINANCE Board of Public Works

SYNOPSIS OF ORDINANCE Change Order #3, Spy Run Study Area C-180599-07, Res. 325-
"Elkridge Addition, needs an extension of time because there was a major
change in the original design. All such changes were detailed and justified
in the previously approved change order No. 2. Awaiting such design change
approvals from different State and Federal agencies for such changes, delaye
the project. All major work is already completed. However, some of the
work such as restoration and landscaping could not be completed due to weath
We feel an extension of time until June 30, 1983, should be sufficient to
complete the project. Butler & Butler is the contractor.

EFFECT OF PASSAGE Time Extension.

EFFECT OF NON-PASSAGE

MONEY INVOLVED (DIRECT COSTS, EXPENDITURE, SAVINGS) None

ASSIGNED TO COMMITTEE